



**Resources
Regulator**

ARR0001812

TRITTON COPPER MINE ANNUAL REHABILITATION REPORT

Tuesday 1 July 2025 to Tuesday 30 June 2026

Summary table

Detail	
Mine	Tritton Copper Mine
Reference	ARR0001812
Annual report period commencement date	Tuesday 1 July 2025
Annual report period end date	Tuesday 30 June 2026
Forward program	FWP0001679
Mining leases	ML 1544 (1992)
Lease holder(s)	Tritton Resources Pty Ltd
Contact	William Olson
Date of submission	Monday 14 September 2026
Document URL	
Security reminder: Please exercise caution before opening external links. If a link appears suspicious, avoid clicking it and report it to the Resources Regulator.	

Important

The department may make the information in your program and any supporting information available for inspection by members of the public, including by publication on its website or by displaying the information at any of its offices. If you consider any part of your program to be confidential, please communicate this to the department via the message function on this submission within the Resources Regulator Portal.

Mine Details

Project description

The Tritton Copper Mine (the Mine) is located approximately 22 km southwest of Girilambone within the Bogan Local Government Area (LGA) in central west NSW. The Mine is owned and operated by Tritton Resources Pty Ltd, a wholly owned subsidiary of Aeris Resources Limited. Development Consent (DA) 4198 for the mine was approved by the Minister for Planning and Urban Affairs on 1 September 1999, with mining operations commencing later in the year. ML 1544 was issued by the former Department of Mineral Resources on 22 December 2003. Following approval of Modification 9 on 15 September 2025, mining operations are approved until December 2036. The mine site covers approximately 1,400 ha; a small proportion of this area is actively subject to mining operations. The site comprises freehold and Crown land and is bisected by Yarrandale Road between Girilambone and Hermidale. The processing plant is a key component of the Company's hub-and-spoke operating model.

Life of mine

10 years

Current development consents, leases and licences

Development consents granted under the *Environmental Planning and Assessment Act 1979*



Authorisations covering the mining area granted under the *Mining Act 1992*

ML 1544 (1992)

Any other approvals, licences, or authorities issued by government agencies that are relevant to the progress of mining operation and rehabilitation activities

DA 41/98 EPL11254

Summary of the scope and/or purpose of the new applications or modifications to existing approvals (if applicable)

Modification 9 (Optimisation and Integration) for the Mine was approved on 15 September 2025. The modification supports the continued operation of Tritton as an underground mine and continue to operate as a regional processing facility for the Tritton Copper Operations. Through this hub-and-spoke operating model, ore from regional operations can be processed at Tritton, while tailings generated at Tritton can be transferred to underground mines for paste fill production to support ongoing underground mining. The modification also extends approved mining operations to December 2036 and increases the approved Tailings Storage Facility (TSF) height from 272 m AHD to 278 m AHD.

Changes to land ownership and land use

Nil.

Surface disturbance and rehabilitation activities during the reporting period

Surface disturbance and rehabilitation activities that were conducted and an analysis of the progress against the rehabilitation schedule

No significant new disturbance areas were created during the reporting period, with mining activities generally occurring within existing approved disturbance footprints. Management activities included implementation of a weed and vertebrate pest action plan by Enright Land Management, monitoring of weeds occurred across rehabilitation trial plots on the TSF embankment, topsoil stockpiles and other disturbed areas on site. Rehabilitation monitoring was also undertaken by DnA Environmental in August 2025, including assessment of vegetation establishment, ecological function, landform stability and rehabilitation performance on the TSF embankment. No seeding activities were undertaken during the reporting period. Progress was generally consistent with the approved rehabilitation schedule and forward program. Due to ongoing mining operations and limited rehabilitation opportunities associated with the mining method, no large-scale rehabilitation works were undertaken this reporting period.

Rehabilitation planning activities that were conducted, including any specialist studies

Outcomes from hydro mulch trials and alternative surface preparation techniques on TSF embankments were reviewed to identify opportunities to improve rehabilitation success. Rehabilitation planning also incorporated the ongoing application and assessment of modified hydroseeding methods developed in consultation with restoration ecology specialists (2020), including soil amelioration and the incorporation of biological resources to enhance ecological function and stability. Rehabilitation monitoring was also undertaken by DnA Environmental in August 2025, including assessment of vegetation establishment, ecological function, landform stability and rehabilitation performance on the TSF embankment rehabilitation trial areas. No seeding activities were undertaken during the reporting period. Findings from monitoring and inspections were used to guide future rehabilitation management and identify areas requiring ongoing improvement.

Overview of subsidence repair and/or remediation works undertaken

Consistent with the Rehabilitation Management Plan (RMP), no subsidence is anticipated to occur within the Mine Site as a result of the underground mining methods employed. Open stopes are backfilled to minimise subsidence risk, and no subsidence impacts requiring remediation were identified during the reporting period.

Overview of rehabilitation management and maintenance activities

Rehabilitation management activities included implementation of the weed and vertebrate pest action plan across rehabilitation trial plots, topsoil stockpiles and other disturbed areas on site. Weed management involved inspections, monitoring and control measures targeting priority weed species, to minimise potential impacts on future rehabilitation outcomes. Maintenance activities included routine inspections of rehabilitation trial plots and associated infrastructure to identify management requirements and guide future works. No seeding activities or large-scale rehabilitation works were undertaken during the reporting period as most disturbed areas remain operational and unavailable for rehabilitation. Progressive rehabilitation opportunities continue to be limited by the mining method and operational requirements.

Details of any rehabilitation actions taken as required by any letters, notices or directions issued by government agencies, including the Resources Regulator

No rehabilitation actions were undertaken during the reporting period as a result of letters, notices or directions issued by government agencies.

Details of any rehabilitation areas that have achieved the final land use

Nil.

Key production milestones

MATERIAL	UNIT	FWP0001679 YEAR1		THIS REPORT
Stripped topsoil (if applicable)	(m ³)	0		0
Rock/overburden	(m ³)	83,318		203,967
Ore	(Mt)	0.54		0.53
Reject material ¹	(Mt)	0.35		0.52
Product	(Mt)	0.02		0.01

¹This includes coarse rejects, tailings and any other wastes resulting from beneficiation.

Disturbance and rehabilitation statistics

Current disturbance and rehabilitation progression

ELEMENT		UNIT	THIS REPORT
A1	Total disturbance footprint - surface disturbance	(ha)	219.61
B	Total active disturbance	(ha)	219.61
C	Rehabilitation - land preparation	(ha)	0
D	Ecosystem and land use establishment	(ha)	0
E	Ecosystem and land use development	(ha)	0
F	Rehabilitation completion	(ha)	0

Rehabilitation key performance indicators (KPIs)

ELEMENT		UNIT	THIS REPORT
G	New disturbance area	(ha)	0
H	New rehabilitation commenced during annual reporting period	(ha)	0
I	Established rehabilitation	(ha)	0
J	Annual rehabilitation to disturbance ratio	%	
K	Rehabilitated land to total mine footprint	%	0

Progressive achievement of established rehabilitation

ELEMENT		UNIT	THIS REPORT
L	Established rehabilitation for agricultural final land uses	%	0
M	Established rehabilitation for native ecosystem final land uses	%	0
N	Established rehabilitation for other/non-vegetated final land uses	%	0

Variation to the rehabilitation schedule

Identify the components of the most recent forward program that were not achieved

Nil.

Key factors that delayed progressive rehabilitation

Ongoing mining operations and the approved extension of the mine life continue to limit opportunities for progressive rehabilitation. No corrective actions are required, with rehabilitation activities to be undertaken progressively as areas become available and are no longer required for mining operations.

Outline actions that will be included in the forward program and carried out to minimise disturbance and undertake progressive rehabilitation as far as reasonably practical

Nil.

Rehabilitation monitoring and research findings

Rehabilitation monitoring

The rehabilitation monitoring carried out in the annual reporting period

Rehabilitation monitoring was undertaken by DnA Environmental in August 2025 in accordance with the TCM RMP. Monitoring of the rehabilitation trial plots located on the TSF embankment areas included photo-point monitoring, Landscape Function Analysis (LFA), soil analysis, vegetation assessments and Biodiversity Assessment Method (BAM) surveys. Monitoring results were compared against established grassland reference sites representative of the approved final land use. Monitoring identified that the rehabilitation trial plots areas located on the TSF embankment continued to exhibit lower ecological function and floristic diversity than reference sites, with ongoing impacts from grazing pressure and erosion. Ecological function had declined since the previous monitoring event, with limited ground cover, increased rilling and reduced vegetation establishment recorded across the monitored area. Soil analyses indicated elevated salinity and sulfur concentrations within the TSF rehabilitation trial areas, together with elevated iron and copper concentrations. No Weeds of National Significance or Priority Weeds were recorded during the monitoring program. Monitoring outcomes confirmed that additional management intervention will be required to improve landform stability, increase ground cover and support progression towards rehabilitation completion criteria. Recommendations included continued rehabilitation monitoring, feral animal management, maintenance of exclusion fencing and assessment of rehabilitation techniques to improve revegetation success and erosion control.

Status of performance against rehabilitation objectives and rehabilitation completion criteria

The monitoring program that has been implemented

Due to ongoing mining operations and operational requirements, opportunities for progressive rehabilitation at Tritton remain limited. Rehabilitation performance was assessed in 2025 through monitoring of trial plots on the TSF embankment and comparison with established grassland reference sites representative of the approved final land use. Results indicated the trial plots have not yet achieved the approved rehabilitation objectives or completion criteria and require further development to progress towards the target grassland ecosystem. The trial plots exhibited lower ecological function, vegetation diversity and ground cover than reference sites. Monitoring identified limited native grass diversity, low total ground cover, increased rilling and reduced landscape function relative to completion criteria. Elevated salinity, sulfur, iron and copper concentrations were also identified. Despite these limitations, the trial plots remain stable overall, with no priority weeds recorded. Monitoring identified grazing pressure, erosion and soil constraints as key factors affecting rehabilitation performance and informed future planning and management actions. Continued monitoring and rehabilitation improvement measures will support progression towards the rehabilitation objectives, completion criteria and approved final land use.

Are all rehabilitation areas in Landform Establishment phase or higher represented in the monitoring program to assess performance against the rehabilitation objectives and approved or, if not yet approved rehabilitation completion criteria and final landform and rehabilitation plan?

Yes

Year rehabilitation areas will be included as part of the monitoring program

An appraisal of whether rehabilitation is moving towards achieving the proposed rehabilitation objectives, approved or, if not yet approved, rehabilitation completion criteria and final landform and rehabilitation plan as soon as reasonably practicable.

Due to ongoing mining operations, opportunities for progressive rehabilitation remain limited; however, monitoring indicates previously rehabilitated areas remain stable and continue to perform in accordance with their rehabilitation objectives.

Appraisal description

Rehabilitation is moving towards achieving the final land use as soon as reasonably practicable.

Rehabilitation monitoring program findings

Rehabilitation monitoring undertaken during the reporting period included assessment of vegetation establishment on trial areas and within control sites, landform condition and erosion performance in accordance with the RMP. Monitoring was undertaken with input from suitably qualified specialists and supplemented by routine site inspections. Monitoring results indicated that existing rehabilitation areas remained stable and provided information to support ongoing rehabilitation management and maintenance activities. Due to ongoing mining operations, opportunities for progressive rehabilitation remain limited and monitoring activities were focused on assessing the condition and performance of existing rehabilitation areas rather than newly rehabilitated land. Monitoring outcomes were used to inform adaptive management and support progress towards the approved final land use.

Performance issues and their causes including identification of any knowledge gaps that must be addressed

Nil.

Outcomes of rehabilitation research and trials

RRT NUMBER	PROJECT/TRIAL NAME	OBJECTIVE OF TRIAL/PROJECT	METHODOLOGY	EXPECTED DATE OF COMPLETION	STATUS	ON TRACK?
RRT0001127	TSF Northern Embankment Rock Mulch Trial	Effect of rock mulch on long-term stability of TSF embankments. Results will be used to guide rehab planning regarding use of rock mulch in place of or in addition to topsoil.	15,000m2 area of the northern embankment of the TSF shaped to final grade and mulched with approximate minimum of 100mm NAF waste rock. Photo monitoring will be used to assess performance of material.	31 Dec 2027	Ongoing	Yes

Outcomes of completed trials and research

N/A

Attachment 1 - Reporting Definitions

REPORTING CATEGORY		DEFINITION
A1	Total disturbance footprint - surface disturbance	All areas within a mining lease that either have at some point in time or continue to pose a rehabilitation liability due to surface disturbance activities. The total disturbance footprint is the sum of the total active disturbance, decommissioning, landform establishment, growth medium development, ecosystem and land use establishment, ecosystem and land use development and rehabilitation completion (see definitions below). Underground mining operations should not include the footprint of underground mining areas/subsidence management areas in the total disturbance footprint.
A2	Underground Mining Area	Underground mining operations areas/subsidence management areas.
B	Total active disturbance	Includes on-lease exploration areas, stripped areas ahead of mining, infrastructure areas, water management infrastructure, sewage treatment facilities, topsoil stockpile areas, access tracks and haul roads, active mining areas, waste rock emplacements (active/unshaped/in or out-of-pit), tailings dams (active/unshaped/uncapped) and temporary stabilised areas (e.g. areas sown with temporary cover crops for dust mitigation and temporary rehabilitation).
C	Rehabilitation - land preparation	Includes the sum of all disturbed land within a mining lease that have commenced any, or all, of

REPORTING CATEGORY		DEFINITION
		the following phases of rehabilitation - decommissioning, landform establishment and growth medium development. Refer to the glossary of terms in this document for the definition of these phases of rehabilitation.
D	Ecosystem and land use establishment	Includes the area which has been seeded/planted with the target vegetation species for the intended final land use. However, vegetation has not matured to a stage where it can be demonstrated that it will be sustainable for the long term and or require only a maintenance regime consistent with target reference/analogue sites. Typically, rehabilitation areas would be in this phase for at least two years (and usually more) before rehabilitation can be classified as being in the ecosystem and land use development phase. This phase does not apply to infrastructure areas that are being retained as part of final land use for the site.
E	Ecosystem and Land Use Development	Rehabilitation has matured to a level where target revegetation outcomes are on a trajectory towards meeting the final rehabilitation objectives and rehabilitation completion criteria (as verified by monitoring). This phase includes infrastructure areas that are to be retained for an approved post mining land use, following completion of all necessary measures to render the infrastructure fit for this purpose (for example structural integrity).

REPORTING CATEGORY		DEFINITION
F	Rehabilitation Completion	The Resources Regulator has determined in writing that the mining area has achieved the approved rehabilitation objectives and approved rehabilitation completion criteria and final landform and rehabilitation plan following the submission of Form: <i>Rehabilitation completion and/or review of rehabilitation cost estimate and/or notification of mine or petroleum site closure</i> .
G	New active disturbance area	The area of any new active disturbance that has been created during the annual reporting period (definition A1 in Table 5).
H	New rehabilitation commenced during annual reporting period	The sum of any new rehabilitation commenced in the annual reporting period. These areas may be in the rehabilitation land preparation phase or the ecosystem & land use establishment phase (definitions C and D in Table 5).
I	Established rehabilitation (hectares)	The total area of land that is verified to be within either the ecosystem and land use development phase or the rehabilitation completion phase (definitions E & F in Table 5).
J	Annual rehabilitation to disturbance ratio	The rehabilitation to disturbance ratio (H/G) indicates how many hectares of new rehabilitation are undertaken for each hectare of land disturbed during the year. A ratio of 1/1 indicates that the area of new rehabilitation and disturbance in that year are the same.
K	% Rehabilitated land to total mine footprint	The proportion of the total mine footprint (area of land that has been disturbed by past or present surface disturbance activities) that has established rehabilitation ($I/A1 \times 100$). For open cut mining, the proportion of the total mine footprint verified to be "established rehabilitation" should substantially increase as an operation progresses towards mine closure.

REPORTING CATEGORY		DEFINITION
L	Established rehabilitation for agricultural final land uses (hectares)	The percentage of total area of land that is verified to be within either the ecosystem and land use development phase or the rehabilitation completion phase (definitions E & F in Table 5) that have been returned to an agricultural final land use.
M	Established rehabilitation for native ecosystem final land uses (hectares)	The percentage of total area of land that is verified to be within either the ecosystem and land use development phase or rehabilitation completion phase (definitions E & F in Table 5) that have been returned to native ecosystem final land use.
N	Established rehabilitation for other/non-vegetated final land uses (hectares)	The percentage of total area of land that is verified to be within either the ecosystem and land use development phase or the rehabilitation completion phase (definitions E & F in Table 5) that have been returned to other/non-vegetated final land use.

Attachment 2 - Definitions

WORD	DEFINITION
Active	In the context of rehabilitation, land associated with mining domains is considered 'active' for the period following disturbance until the commencement of rehabilitation.
Active mining phase of rehabilitation	In the context of rehabilitation, the active mining phase of rehabilitation constitutes the rehabilitation activities undertaken during mining operations such as salvaging and managing soil resources, salvaging habitat resources, and native seed collection. This phase also includes management actions taken during operations to manage risks to rehabilitation and enhance rehabilitation outcomes such as selective handling of waste rock and management of tailings emplacements.
Analogue site	In the context of rehabilitation, an analogue site is a 'reference site' that represents an example of the defining characteristics (such as vegetation composition and structure or agricultural productivity) of the final land use. Characteristics of analogue sites can be assessed to develop the rehabilitation objectives and completion criteria for final land use domains.
Annual rehabilitation report and forward program	As described in the Mining Regulation 2016.
Annual reporting period	As defined in the Mining Regulation 2016.
Closure	A whole-of-mine-life process, which typically culminates in the relinquishment of the mining lease. It includes decommissioning and rehabilitation to achieve the approved final land use(s).

WORD	DEFINITION
Decommissioning	The process of removing mining infrastructure and removing contaminants and hazardous materials.
Decommissioning Phase of Rehabilitation	Activities associated with the removal of mining infrastructure and removal and/or remediation of contaminants and hazardous materials. In the context of the rehabilitation management plan this phase of rehabilitation may also include studies and assessments associated with decommissioning and demolition of infrastructure or works carried out to make safe or 'fit for purpose' built infrastructure to be retained for future use(s) following lease relinquishment.
Department	Department of Primary Industries and Regional Development.
Disturbance	See Surface Disturbance.
Disturbance area	An area that has been disturbed and that requires rehabilitation. This may include areas such as on-licence exploration areas, stripped areas ahead of mining, infrastructure areas, water management infrastructure, sewage treatment facilities, topsoil stockpile areas, access tracks and haul roads, active mining areas, waste emplacements (active/unshaped/in or out-of-pit), tailings dams (active/unshaped/uncapped), and areas requiring rehabilitation that are temporarily stabilised (i.e. managed to minimise dust generation and/or erosion).
Domain	An area (or areas) of the land that has been disturbed by mining and has a specific operational use (mining domain) or specific final land use (final land use domain). Land within a domain typically has similar geochemical and/or geophysical characteristics and therefore requires specific rehabilitation

WORD	DEFINITION
	activities to achieve the associated final land use.
Ecosystem and Land Use Development	This phase of rehabilitation consists of the activities to manage maturing rehabilitation areas on a trajectory to achieving the approved rehabilitation objectives and completion criteria. For vegetated land uses this phase may include processes to develop characteristics of functional self-sustaining ecosystems, such as nutrient recycling, vegetation flowering and reproduction, and increasing habitat complexity, and development of a productive, self-sustaining soil profile. This phase of rehabilitation may include specific vegetation management strategies and maintenance such as tree thinning, supplementary plantings and weed management.
Ecosystem and Land Use Establishment	This phase of rehabilitation consists of the processes to establish the approved final land use following construction of the final landform. For vegetated land uses this rehabilitation phase includes establishing the desired vegetation community and implementing land management activities such as weed control. This phase of rehabilitation may also include habitat augmentation such as installation of nest boxes.
Exploration	Has the same meaning as that term under the State Environmental Planning Policy (Mining, Petroleum Production and Extractive Industries) 2007.
Final landform and rehabilitation plan	As defined in the Mining Regulation 2016.

WORD	DEFINITION
Final land use	As defined in the Mining Regulation 2016.
Form and way	Means the form and way approved by the Secretary. Approved form and way documents are available on the department's website.
Growth Medium Development	This phase of rehabilitation consists of activities required to establish the physical, chemical and biological components of the substrate required to establish the desired vegetation community (including short lived pioneer species). This phase may include spreading the prepared landform with topsoil and/or subsoil and/or soil substitutes, applying soil ameliorants to enhance the physical, chemical and biological characteristics of the growth media, and actions to minimise loss of growth media due to erosion.
Habitat	Has the same meaning as that term under the Biodiversity Conservation Act 2016 and the Fisheries Management Act 1994 (as relevant).
Indicator	An attribute of the biophysical environment (e.g. pH, topsoil depth, biomass) that can be used to approximate the progression of a biophysical process. It can be measured and audited to demonstrate (and track) the progress of an aspect of rehabilitation towards a desired completion criterion (i.e. defined end point). It may be aligned to an established protocol and used to evaluate changes in a system.
Land	As defined in the Mining Act 1992.

WORD	DEFINITION
Landform Establishment	This phase of rehabilitation consists of the processes and activities required to construct the final landform. In addition to profiling the surface of rehabilitation areas to the approved final landform profile this phase may include works to construct surface water drainage features, encapsulate problematic materials such as tailings, and prepare a substrate with the desired physical and chemical characteristics (e.g. rock raking or ameliorating sodic materials).
Large mine	As defined in the Mining Regulation 2016.
Lease holder	The holder of a mining lease.
Life of mine	The timeframe of how long a mine is approved to mine, from commencement to closure.
Mine rehabilitation portal	Means the Resources Regulator's online portal that lease holders must use (via a registered account) to: ▪ upload rehabilitation geographical information system (GIS) spatial data ▪ develop rehabilitation GIS spatial data (using online tracing functions) ▪ generate rehabilitation plans and rehabilitation statistics using the map viewer and Rehabilitation Key Performance Indicator functionalities. Data submitted to the mine rehabilitation portal is collated in a centralised geodatabase for use by

WORD	DEFINITION
	the Resources Regulator to regulate rehabilitation performance of lease holders.
Mining area	As defined in the Mining Act 1992.
Mining domain	A land management unit with a discrete operational function (e.g. overburden emplacement), and therefore similar geophysical characteristics, that will require specific rehabilitation treatments to achieve the final land use(s).
Mining land	As defined in the Mining Act 1992.
Native vegetation	Has the same meaning as that term under section 60B of the Local Land Services Act 2013.
Overburden	Material overlying coal or a mineral deposit.
Performance indicator	An attribute of the biophysical environment (for example pH, slope, topsoil depth, biomass) that can be used to demonstrate achievement of a rehabilitation objective. It can be measured and audited to demonstrate (and track) the progress of an aspect of rehabilitation towards a desired completion criterion, that is, a defined end point. It may be aligned to an established protocol and used to evaluate changes in a system.
Phases of rehabilitation	The stages and sequences of actions required to rehabilitate disturbed land to achieve the final land use. The phases of rehabilitation are:

WORD	DEFINITION
	▪ active mining ▪ decommissioning ▪ landform Establishment ▪ growth medium development ▪ landform Establishment ▪ ecosystem and land use establishment ▪ ecosystem and land use development
Progressive rehabilitation	The progress of rehabilitation towards achieving the approved rehabilitation completion criteria. This may be described in terms of domains, phases, performance indicators and rehabilitation completion criteria.
Rehabilitation Completion	The final phase of rehabilitation when a rehabilitation area has achieved the approved rehabilitation objectives and rehabilitation completion criteria for the final land use. Rehabilitation areas may be classified as complete when the Resources Regulator has determined in writing that the relevant rehabilitation obligations have been fulfilled following submission of <i>Form ESF2 Rehabilitation completion and/or review of rehabilitation cost estimate application</i> by the lease holder.
Rehabilitation Completion criteria	As defined in the Mining Regulation 2016.
Rehabilitation cost estimate	As defined in the Mining Regulation 2016.

WORD	DEFINITION
Rehabilitation management plan	As defined in the Mining Regulation 2016.
Rehabilitation objectives	As defined in the Mining Regulation 2016.
Rehabilitation risk assessment	As defined in the Mining Regulation 2016.
Rehabilitation schedule	The defined timeframes for progressive rehabilitation set out in the forward program.
Relevant stakeholders	Means any persons or bodies who may be affected by the mining operations, including rehabilitation, carried out on the lease land, and includes: ▪ the relevant development consent authority ▪ the local council ▪ the relevant landholder(s) ▪ community consultative committee (if required under the development consent) or equivalent consultative group ▪ affected land holder(s) ▪ government agencies relevant to the final land use ▪ affected infrastructure authorities (electricity, telecommunications, water, pipeline, road, rail authorities) ▪ local Aboriginal communities, and ▪ any other person or body determined by the Minister to be a relevant stakeholder in relation to

WORD	DEFINITION
	a mining lease.
Risk	The effect of uncertainty on objectives. It is measured in terms of consequences and likelihood (AS/NZS ISO 31000:2009).
Secretary	The Secretary of the department.
Security deposit	An amount that a mining lease holder is required to provide and maintain under a mining lease condition, to secure funding for the fulfilment of obligations under the lease (including obligations that may arise in the future).
Surface disturbance	Includes activities that disturb the surface of the mining area, including mining operations, ancillary mining activities and exploration.
Tailings	A combination of the fine-grained solid material remaining after the recoverable metals and minerals have been extracted from the mined ore, and any process water ² .
Waste	Has the same meaning as that term under the <i>Protection of the Environment Operations Act 1997</i> .

²Commonwealth of Australia (DITR), 2007. Tailings Management.

Attachment 3 - Rehabilitation Complaints

DATE	COMPLAINANT	COMPLAINT DETAILS	RESPONSE DETAILS	STATUS OF RESPONSE	DATE RESPONSE COMPLETED (IF APPLICABLE)
------	-------------	-------------------	------------------	--------------------	---

Attachment 4 - Stakeholder consultation

DATE	STAKEHOLDER	CONSULTATION ACTIVITIES AND FORMS	MATTERS SUBJECT TO CONSULTATION	ACTIONS TAKEN
------	-------------	---	---------------------------------	---------------

Attachment 5 - Plans

Plan 1A attachment not provided.

Plan 1B attachment not provided.